



HAWAII GAS
THE CLEAN ENERGY COMPANY

New Installation Checklist

Steps for contractors prior to scheduling your gas service turn-on.

Please contact your Hawaii Gas representative for questions.

Commerical Customers

- _____ Is the exhaust hood directly over appliances with nozzles installed?
- _____ Is the fire suppression system installed and ready for activation?
- _____ Is the 2nd stage regulator installed?
- _____ Are all appliance regulators installed, if required?
- _____ Are all appliances connected with individual shut-off valves?
- _____ Are all in-line service valves open?
- _____ Is 2nd stage regulator vented with steel pipe or equipped a vent limiter?
- _____ Is water heater vented properly?
- _____ Are all gas equipment converted to operate on proper fuel?
- _____ Are all unused connecting points secured with plugs?

Residential Customers

- _____ Are all appliance regulators installed?
- _____ Are all appliances connected with individual shut-off valves?
- _____ Are all in-line service valves open?
- _____ Are water heater(s) vented properly?
- _____ Are all gas equipment converted to operate on proper fuel?
- _____ Are all unused connecting points secured with plugs?

Gas Turn On

Contact Hawai'i Gas to turn on gas service after gas has been shut off. Do not attempt to turn on gas on your own.

Call 811 Before you Dig

Always make sure that there are no gas pipelines underground where you plan to dig. Digging or running heavy equipment can damage gas lines; even for minor excavations. Call 811 or your local Hawaii Gas office first!

