



HAWAII GAS
THE CLEAN ENERGY COMPANY

New Installation Checklist

Steps for contractors prior to scheduling your gas service turn-on.
Please contact your Hawai'i Gas representative for questions.

Commercial Customers

- Has the contractor/plumber completed pressure tests on the gas line?
- Is the exhaust hood directly over appliances with nozzles installed?
- Is the fire suppression system installed and activated?
- Is the 2nd stage regulator installed?
- Is the 2nd stage regulator vented properly?
- Are all appliance regulators installed, if required?
- Are all appliances connected with individual shut-off valves?
- Are the shut-off valves accessible?
- Are all in-line shut-off valves open?
- Are water heaters vented properly?
- Are all gas utilization equipment converted to operate on the proper fuel?
- Are all unused connecting points secured with plugs?
- Do all movable gas appliances have restraining cables?

Residential Customers

- Are all appliance regulators installed?
- Do I need 2nd stage regulators?
- Are all appliances connected with individual shut-off valves?
- Are all in-line service valves open?
- Is the Is the water heater vented properly?
- Are all gas utilization equipment converted to operate on the proper fuel?
- Are all unused connecting points secured with plugs?

Gas Turn On

Contact Hawai'i Gas to turn on gas service after gas has been shut off. Do not attempt to turn on gas on your own.

Call 811 Before you Dig

Always make sure that there are no gas pipelines underground where you plan to dig. Digging or running heavy equipment can damage gas lines; even for minor excavations. Call 811 or your local Hawaii Gas office first!

